



FAYETTEVILLE PUBLIC WORKS COMMISSION

PROCUREMENT DEPARTMENT

<https://www.faypwc.com/bids/>

Bid Addendum

PWC Number: PWC2324070

Bid Title: Prefabricated Relay Control House for Two (2) Substations: FTCC and Murray Fork

Bid Opening and Time: May 21, 2024, 1:00 p.m.

Addendum Number: 1

Addendum Date: May 9, 2024

Procurement Advisor: JoAnn Bowman

procurement@faypwc.com

-
1. Return one properly executed copy of this addendum with bid response or prior to the Bid Opening Date/Time listed above.
 2. Following are questions received about the solicitation and the SME's answers to the questions.
 - Q1.** What is the expected delivery date for the Control Houses?
A1. Bidder should provide their expected delivery date for the control houses based on their availability with their bid.
 - Q2.** Is the Termination Cabinet in the scope, or the Control House builder?
A2. The bidder shall provide the termination cabinet per the drawing and specifications.
 - Q3.** Are there any relay panels included in this bid?
A3. There will not be any relay panels shipped to the winning bidder.
 - Q4.** Will the winning bidder also have to fabricate and include the relay panels?
A4. There are no relay panels needed only a termination cabinet to be provided and installed by the bidder.

Failure to acknowledge receipt of this addendum may result in rejection of the response.

Check ONE of the following options:

- Bid has not been mailed. Any changes resulting from this addendum are included in our bid response.
- Bid has been mailed. No changes resulted from this addendum.
- Bid has been mailed. Changes resulting from this addendum are as follows:

Execute Addendum:

Offeror: _____

Authorized Signature: _____

Name and Titled (Typed): _____

Date: _____